

Harmonogram Polní cesty Metly II. etapa:

Číslo	Název	Začátek činnosti	Konec činnosti	VI/2017				VII/2017				VIII/2017				IX/2017				X/2017				XI/2017				XII/2017				I/2018				II/2018				III/2018				IV/2018				V/2018			
				1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4				
Polní cesty Metly II. etapa		5.6.2017	31.5.2018																																																
001	Vedlejší a ostatní náklady Metly a Předmíř	5.6.2017	31.5.2018																																																
VRN1	Průzkumné, geodetické a projektové práce	5.6.2017	31.5.2018																																																
VRN3	Zařízení staveniště	5.6.2017	31.5.2018																																																
VRN4	Inženýrská činnost	5.6.2017	31.5.2018																																																
VRN6	Územní vlivy	5.6.2017	31.5.2018																																																
VRN7	Provozní vlivy	5.6.2017	31.5.2018																																																
VRN9	Ostatní náklady	2.5.2018	31.5.2018																																																
SO101	Polní cesta SR1	5.6.2017	31.5.2018																																																
1	Zemní práce	5.6.2017	31.5.2018																																																
5	Komunikace	1.8.2017	31.5.2018																																																
8	Trubní vedení	5.6.2017	31.10.2017																																																
9	Ostatní konstrukce a práce - bourání	5.6.2017	31.5.2018																																																
997	Přesun sutě	3.7.2017	30.11.2017																																																
998	Přesun hmot	5.6.2017	31.5.2018																																																
SO102	Polní cesta SR3	5.6.2017	31.5.2018																																																
1	Zemní práce	5.6.2017	31.5.2018																																																
5	Komunikace	1.8.2017	31.5.2018																																																
8	Trubní vedení	5.6.2017	31.10.2017																																																
9	Ostatní konstrukce a práce - bourání	5.6.2017	31.5.2018																																																
997	Přesun sutě	3.7.2017	30.11.2017																																																
998	Přesun hmot	5.6.2017	31.5.2018																																																
SO103	Polní cesta SR7	5.6.2017	31.5.2018																																																
1	Zemní práce	5.6.2017	31.5.2018																																																
5	Komunikace	1.9.2017	31.5.2018																																																
8	Trubní vedení	5.6.2017	31.10.2017																																																
998	Přesun hmot	5.6.2017	31.5.2018																																																
SO201	Most přes Metelský potok	5.6.2017	31.5.2018																																																
1	Zemní práce	5.6.2017	30.3.2018																																																
2	Zakládání	1.8.2017	28.2.2018																																																
3	Svislé a kompletní konstrukce	2.10.2017	31.5.2018																																																
4	Vodorovné konstrukce	2.10.2017	31.5.2018																																																
5	Komunikace	2.4.2018	31.5.2018																																																
6	Úpravy povrchů, podlahy a osazování výplní	2.10.2017	28.2.2018																																																
9	Ostatní konstrukce a práce - bourání	5.6.2017	31.5.2018																																																
997	Přesun sutě	1.8.2017	29.9.2017																																																
998	Přesun hmot	5.6.2017	31.5.2018																																																
711	Izolace proti vodě, vlhkosti a plynům	2.10.2017	31.5.2018																																																

UZLOVY BOD 2
Trubní vedení SR1 - konec 31.10.2017

UZLOVY BOD 1
Komunikace SR7 - začátek 1.9.2017